

ASSE International

PRODUCT (SEAL) LISTING PROGRAM



ASSE 1047-2021

Reduced Pressure Detector Backflow Prevention Assemblies

Separate, complete laboratory evaluation report forms for each alternate orientation must be submitted to ASSE for review.

Manufacturer: _____

Contact Person: _____ E-mail: _____

Address: _____

Laboratory: _____ Laboratory File Number: _____

Model # Tested: _____

Model Size: _____

Additional models report applies to: _____

Additional Model Information (i.e. orientation, series, end connections, shut-off valves)

Date models received by laboratory: _____ Date testing began: _____

Date testing was completed _____

If models were damaged during shipment, describe damages:

Prototype or production sample? _____

Were all tests performed at the selected laboratory? Yes No

If offsite, identify location: _____

General information and instructions for the testing engineer:

The results within this report apply only to the models listed above.

There may be items for which the judgment of the test engineer will be involved. Should there be a question of compliance with that provision of the standard, a conference with the manufacturer should be arranged to enable a satisfactory solution of the question.

Should disagreement persist and compliance remain in question by the test agency, the agency shall, if the product is in compliance with all other requirements of the standard, file a complete report on the questionable items together with the test report, for evaluation by the ASSE Seal Control Board. The Seal Control Board will then review and rule on the question of compliance with the intent of the standard then involved.

Documentation of material compliance must be furnished by the manufacturer. The manufacturer shall furnish to the testing agency, a bill of material which clearly identifies the material of each part included in the product construction. This identification must include any standards which relate thereto.



SECTION 1

1.0 General

1.1

Application

Does the purpose of the device agree with that of the standard? Yes No Questionable
If questionable, explain: _____

NOTE: This standard applies to single as well as manifold assemblies.

1.2.1

Description

Does the device conform to the product described in the standard?
 Yes No Questionable

If questionable, explain: _____

Is the assembly a RPDA or a RPDA-II? RPDA RPDA-II

Identify the by-pass device on this assembly? _____

1.2.2

Size

Is the pipe size in accordance with Table 1? _____ inches (_____ mm)
 Yes No Questionable

If questionable, explain: _____

1.2.3

Pressure Range

What is the maximum working pressure as noted by the manufacturer?
_____ psi (_____ kPa)
minimum of 175 psi (1206.6 kPa)

1.2.4

Temperature Range

What is the temperature range as stated by the manufacturer:

Assemblies for cold water applications
_____ °F to _____ °F (_____ °C to _____ °C)

Assemblies for hot water applications
_____ °F to _____ °F (_____ °C to _____ °C)

1.3.2.1

Relief Valve Connections

Can a threaded pipe, a screwed fitting or a tubing be connected internally or externally to the discharge port?
 Yes No Questionable

If questionable, explain: _____

1.3.2.2

Were female pipe threaded connections so constructed that it would not be possible to run a pipe into them far enough to restrict the flow through the assembly or interfere with working parts?
 Yes No Questionable

If questionable, explain: _____

1.3.2.3

Repairability

a) Is the assembly repairable and seats replaceable without removing the assembly from the line?
 Yes No Questionable

If questionable, explain: _____

b) Are replacement parts of the same size and model interchangeable with the original parts?
 Yes No Questionable

If questionable, explain: _____



c) Is the by-pass check valve accessible for inspection, repairs or replacement? Yes No Questionable

If questionable, explain: _____

d) Are seats replaceable? Yes No Questionable

If questionable, explain: _____

1.3.2.4 Was the assembly delivered with the shut-off valves attached? Yes No

1.3.2.5 Were test cocks properly located as described below? Yes No Questionable

If questionable, explain: _____

- a) On the supply side of the inlet shut-off valve.
- b) Between the inlet shut-off valve and the first check valve.
- c) Between the check valves.
- d) Between the second check valve and the outlet shut-off valve.

1.3.2.6 List the inlet and outlet thread size(s) for the test cocks.
 Inlet thread size: _____ inches (_____ mm)
 Outlet thread size: _____ inches (_____ mm)

Do these sizes meet the minimum per Table 2? Yes No Questionable

If questionable, explain: _____

1.3.2.7 State the manufacturer, size, location and model number of all shut-off valves tested with the device:
 #1 Shut-off: _____
 #2 Shut-off: _____
 By-Pass Line Shut-off valves: _____

Are shut-off valves resilient seated? Yes No Questionable

If questionable, explain: _____

1.3.2.8 Was the assembly equipped with an air gap device? Yes No
 If yes, did it comply with ASME A112.1.3? Yes No

1.3.3 Does the RPDA's by-pass line come equipped with a water meter or alarm signaling device? Yes No Questionable

If questionable, explain: _____

Is the by-pass a listed product to the ASSE 1013 Standard? Yes No

State the manufacturer's size and model numbers of all meters used: _____

Does the RPDA-II's bypass line include a water meter or alarm signaling device, or both, a check valve, and 2 test cocks located between 2 shut-off valves? One test cock shall be located between the upstream shut-off and the bypass check valve and one downstream of the bypass check valve but before the downstream shut-off. Yes No Questionable

If questionable, explain: _____



SECTION II

2.0 Test Specimens

State the quantity of units provided for the evaluation of the orientation requested: _____

How many units were utilized during the laboratory evaluation? _____

Drawings

Were assembly drawings, installation drawings and other technical data which are needed to enable a testing agency to determine compliance with this standard submitted with the assembly?

Yes No

Were these drawings reviewed by the laboratory?

Yes No

Alternate Orientation:

Has an alternate orientation, other than that marked on page 1 of this laboratory evaluation report form been requested?

Yes No

If yes, were the required additional samples submitted per Section 2.1?

Yes No

NOTE: Separate, complete laboratory evaluation report forms must be submitted for each alternate orientation. The correct number of devices specified in the standard for each intended orientation must be submitted to the testing facility for evaluation to this standard.

SECTION III

3.0 Performance Requirements and Compliance Testing

3.1 Independence of Components

How was the independence of components verified?

- Drawing Review
- Physical cycling of components
- Other _____

In Compliance?

Yes No Questionable

If questionable, explain: _____

3.2 Hydrostatic Test of Complete Assembly

What is the maximum working pressure from section 1.2.3? _____

The assembly was pressurized to: _____ psi (_____ kPa)

The test period was for: _____ minutes

Were there any leaks or indications of damage to the assembly? Yes No Questionable

If questionable, explain: _____

3.3 Seat Leakage Test for Shut-Off Valves

Was the check valve removed? Yes No

What was the pressure applied to the inlet side of the #1 shut-off valve?

_____ psi (_____ kPa)

How long was the pressure held? _____ minutes

Did you observe leakage into the assembly from the #1 shut-off valve sealing member?

Yes No

What was the pressure applied to the outlet side of the #2 shut-off valve?

_____ psi (_____ kPa)

How long was the pressure held? _____ minutes

Did you observe leakage into the assembly from the #2 shut-off valve sealing member?

Yes No



**3.4 Hydrostatic Backpressure Test of Bypass Check (For RPDA-II only)
(for assemblies with a bypass check around the 2nd check only)**

The bypass check was pressurized to: _____ psi (_____ kPa)

The test period was for _____ minutes

Were there any leaks or indications of damage to the bypass check?
 Yes No Questionable

If questionable, explain: _____

3.5 Hydrostatic Backpressure Test of Checks

Was the relief valve held closed or isolated? Yes No

What was the pressure applied through test cock #3? _____ psi (_____ kPa)

How long was the pressure held? _____ minutes

Was there any evidence of leakage at sight glass installed at test cock #2? Yes No

What was the pressure applied through test cock #4? _____ psi (_____ kPa)

How long was the pressure held? _____ minutes

Was there any evidence of leakage at sight glass installed at test cock #3? Yes No

3.6 Allowable Pressure Loss

Was the assembly installed per Figure 1? Yes No

If no, explain: _____

What was the rated water flow for the assembly per Table 1? _____ GPM (_____ L/s)

What was the supply pressure used for this test? _____ psi (_____ kPa)

What pressure loss through the piping system (if any) was deducted?
 _____ psi (_____ kPa)

What was the pressure loss at:

150% of Rated Flow _____ psi (_____ kPa)

200% of Rated Flow _____ psi (_____ kPa)

How long was the 200% of rated flow maintained before recording differential pressure? _____

Was there any discharge from the relief valve during the flow test? Yes No

What was the maximum pressure loss observed at flows from (0) GPM to rated flow (both ascending and descending)? _____ psi (_____ kPa)

Was there any damage or permanent deformation of the internal components of the assembly?
 Yes No

Was the assembly on test in complete compliance with the criteria of Section 3.6?
 Yes No

3.7 Bypass Flow Detection

When V2 was opened and the flow regulated, record the flow on flow meter 1.

Was a measuring tank used? Yes No

If yes, record the flow:

Regulated flow rate (GPM) as indicated on water meter	Flow rate – flow meter 1		Flow rate – using measuring tank	
	GPM	L/s	GPM	L/s
0.5	_____	_____	_____	_____
1.0	_____	_____	_____	_____
1.5	_____	_____	_____	_____
2.0	_____	_____	_____	_____
2.5	_____	_____	_____	_____



3.0	_____	_____	_____	_____
3.5	_____	_____	_____	_____
4.0	_____	_____	_____	_____
4.5	_____	_____	_____	_____
5.0	_____	_____	_____	_____

At what GPM (L/s) did the reading on the flow meter/collection tank exceed the reading on the meter in the bypass line? _____ GPM (_____ L/s)

Did the water meter or alarm device indicate flow at or before 2.0 GPM (0.13 L/s)?
 Yes No Questionable

If questionable, explain: _____

3.8 Relief Valve Opening Test

Was the assembly installed per Figure 1 with a bypass line with a needle valve and differential gauge between test cock #2 and #3? Yes No

If no, explain: _____

The test system was pressurized to _____ psi (_____ kPa)

When the needle valve was opened to show a decreasing differential pressure, at what pressure did the first drop of water come out of the relief valve? _____ psi (_____ kPa)

When the assembly was returned to a static condition after a small amount of water was flowed through the assembly, what was the differential pressure across the first check? _____ psi (_____ kPa)

Repeat the test and record the above data when using supply pressures of:

psi	(kPa)	psid	kPa
20	137.9	_____	_____
30	206.9	_____	_____
40	275.8	_____	_____
50	344.8	_____	_____
60	413.7	_____	_____
70	482.7	_____	_____
80	551.6	_____	_____
90	620.6	_____	_____
100	689.5	_____	_____
110	758.5	_____	_____
120	827.4	_____	_____
130	896.4	_____	_____
140	965.3	_____	_____
150	1034.3	_____	_____
160	1103.2	_____	_____
170	1172.2	_____	_____



180	1241.2	_____	_____
190	1310.1	_____	_____
200	1379.1	_____	_____

At the time of the opening of the relief valve, were all readings 2.0 psi (13.8 kPa) or greater?

Yes No

Did the relief valve close drip tight at each pressure segment?

Yes No

Was the assembly on test in complete compliance with the criteria of Section 3.8? Yes No

3.9 Sensitivity of Differential Pressure Relief Valve Test

What was the supply pressure used for this test? _____ psi (_____ kPa)

Amount of discharge from the relief valve while opening and closing test cock:

#1 _____ #2 _____ #3 _____ #4 _____

3.10 Drip Tightness of First Check

What was the static pressure differential across the first check for the following line pressures:

psi	(kPa)	psid	kPa
20	137.9	_____	_____
30	206.9	_____	_____
40	275.8	_____	_____
50	344.8	_____	_____
60	413.7	_____	_____
70	482.7	_____	_____
80	551.6	_____	_____
90	620.6	_____	_____
100	689.5	_____	_____
110	758.5	_____	_____
120	827.4	_____	_____
130	896.4	_____	_____
140	965.3	_____	_____
150	1034.3	_____	_____
160	1103.2	_____	_____
170	1172.2	_____	_____
180	1241.2	_____	_____
190	1310.1	_____	_____
200	1379.1	_____	_____

Were these pressure differentials at least 3.0 psi (20.7 kPa) greater than the pressure differential between the inlet line pressure and the zone pressure required to open the relief valve as determined in Section 3.8? Yes No

3.11 Drip Tightness of the Second Check

Indicate the initial height of water in the sight glass at test cock #3: _____ inches (_____ mm)

Indicate the initial height of water in the sight glass at test cock #4: _____ inches (_____ mm)



What was the final height difference in the water levels between the sight glasses at test cocks #3 and #4? _____ inches (_____ mm)

3.12 Drip Tightness of Bypass Check (For RPDA-II Assemblies)

Was the assembly installed per Figure 1 with a sight glass installed in test cocks #2 and #3 in the bypass line? Yes No

Indicate the height of water in the sight glass at test cock #2: _____ inches (_____ mm)

When no further fall of water is observed in the sight at test cock #2, indicate the difference in the water levels between sight glasses at test cock #2 and #3: _____ inches (_____ mm)

3.13 Relief Valve Discharge Test with Atmospheric Supply Pressure

What was the rated flow (per Table 3) through the relief valve for the size of the device on test? _____ GPM (_____ L/s)

What was the pressure measured at test cock #3? _____ in-H₂O (_____ mm-H₂O)
 _____ psi (_____ kPa)

Was the moving member of second check valve removed? Yes No
 If no, explain: _____

What was the recorded discharge flow rate from the relief valve? _____ GPM (_____ L/s)

3.14 Relief Valve Discharge With Positive Supply Pressure

What was the rated flow (per Table 3) through the relief valve for the size of the device on test? _____ GPM (_____ L/s)

What was the supply pressure? _____ psi (_____ kPa)

What was the intermediate chamber pressure? _____ psi (_____ kPa)

What was the recorded discharge flow rate from the relief valve? _____ GPM (_____ L/s)

3.15 Backpressure/Backsiphonage Test

Attach test results from USC Protocol for backpressure/backsiphonage testing.
 Was there any indication of damage or permanent deformation to the assembly? Yes No

Was there any evidence of water being drawn into the upstream transparent collection tube? Yes No

3.16 Air Gap Device Backsiphonage Test

(Only applies to Assemblies supplied with an Air Gap device)
 What was the vacuum applied to the inlet of the device? _____ inches of Hg Vacuum
 _____ mm of Hg Vacuum

Measure and record the quantity of water that is carried over from the air gap into the relief discharge port(s): _____ GPM (_____ L/s)

Was there any evidence of water in the air gap device carrying the over into the relief valve discharge port(s)? Yes No



3.17 Deterioration at Manufacturer's Extremes of Temperature and Pressure Ranges

What type of device is on test, RPDA or RPDA-II? _____

Temperature range as noted by the manufacturer:
_____ °F to _____ °F (_____ °C to _____ °C)

Maximum rated pressure as noted in Section 1.2.3: _____ psi (_____ kPa)

Water at: _____ °F (_____ °C)
was circulated through the assembly at: _____ psi (_____ kPa)
at a flow rate of: _____ GPM (_____ L/s)

Start date and time _____

End date and time _____

for: _____ hours

While still at temperature, the assembly shall be retested to Sections 3.8, 3.10 and 3.11, and 3.12 (If RPDA-II Assemblies):

Retest Section 3.8

Was the assembly installed per Figure 1 with a bypass line with a needle valve and differential gauge between test cock #2 and #3? Yes No

If no, explain: _____

The test system was pressurized to _____ psi (_____ kPa)

When the needle valve was opened to show a decreasing differential pressure, at what pressure did the first drop of water come out of the relief valve? _____ psi (_____ kPa)

When the assembly was returned to a static condition after a small amount of water was flowed through the assembly, what was the differential pressure across the first check? _____ psi (_____ kPa)

Repeat the test and record the above data when using supply pressures of:

psi	(kPa)	psid	kPa
20	137.9	_____	_____
30	206.9	_____	_____
40	275.8	_____	_____
50	344.8	_____	_____
60	413.7	_____	_____
70	482.7	_____	_____
80	551.6	_____	_____
90	620.6	_____	_____
100	689.5	_____	_____
110	758.5	_____	_____
120	827.4	_____	_____
130	896.4	_____	_____
140	965.3	_____	_____
150	1034.3	_____	_____
160	1103.2	_____	_____



170	1172.2	_____	_____
180	1241.2	_____	_____
190	1310.1	_____	_____
200	1379.1	_____	_____

At the time of the opening of the relief valve, were all readings 2.0 psi (13.8 kPa) or greater?

Yes No

Did the relief valve close drip tight at each pressure segment?

Yes No

Was the assembly on test in complete compliance with the criteria of Section 3.8?

Yes No

Retest Section 3.10

What was the static pressure differential across the first check for the following line pressures:

psi	(kPa)	psid	kPa
20	137.9	_____	_____
30	206.9	_____	_____
40	275.8	_____	_____
50	344.8	_____	_____
60	413.7	_____	_____
70	482.7	_____	_____
80	551.6	_____	_____
90	620.6	_____	_____
100	689.5	_____	_____
110	758.5	_____	_____
120	827.4	_____	_____
130	896.4	_____	_____
140	965.3	_____	_____
150	1034.3	_____	_____
160	1103.2	_____	_____
170	1172.2	_____	_____
180	1241.2	_____	_____
190	1310.1	_____	_____
200	1379.1	_____	_____

Were these pressure differentials at least 3.0 psi (20.7 kPa) greater than the pressure differential between the inlet line pressure and the zone pressure required to open the relief valve as determined in Section 3.8?

Yes No

Retest Section 3.11

Indicate the initial height of water in the sight glass at test cock #3: _____ inches (_____ mm)

Indicate the initial height of water in the sight glass at test cock #4: _____ inches (_____ mm)

What was the final height difference in the water levels between the sight glasses at test cocks #3 and #4? _____ inches (_____ mm)



Retest Section 3.12

Was the assembly installed per Figure 1 with a sight glass installed in test cocks #2 and #3 in the bypass line? Yes No

Indicate the height of water in the sight glass at test cock #2: _____ inches (_____ mm)

When no further fall of water is observed in the sight at test cock #2, indicate the difference in the water levels between sight glasses at test cock #2 and #3: _____ inches (_____ mm)

3.17 continued

Upon completion of the 100 hours and the retesting of Sections 3.8, 3.10, 3.11 & 3.12 water at: _____ °F (_____ °C) was circulated through the assembly.

Once the assembly reaches ambient temperature, the assembly shall be retested to Sections 3.2 and 3.5, for RPDA-II only perform 3.4.

Retest Section 3.2

The assembly was pressurized to: _____ psi (_____ kPa)

The test period was for: _____ minutes

Were there any leaks or indications of damage to the assembly? Yes No Questionable

If questionable, explain: _____

Retest Section 3.5

Was the relief valve held closed or isolated? Yes No

What was the pressure applied through test cock #3? _____ psi (_____ kPa)

How long was the pressure held? _____ minutes

Was there any evidence of leakage at sight glass #2? Yes No

What was the pressure applied through test cock #4? _____ psi (_____ kPa)

How long was the pressure held? _____ minutes

Was there any evidence of leakage at sight glass #3? Yes No

Retest Section 3.4

Hydrostatic Backpressure Test of Bypass Check (For RPDA-II only)
(for assemblies with a bypass check around the 2nd check only)

The bypass check was pressurized to: _____ psi (_____ kPa)

The test period was for _____ minutes

Were there any leaks or indications of damage to the bypass check? Yes No Questionable

If questionable, explain: _____

3.17 continued

Upon completion of testing at ambient water temperature, water at: _____ °F (_____ °C)

was circulated through the assembly for: _____ hours

and then the assembly was retested to Sections 3.8, 3.10, 3.11 and 3.12:

Retest Section 3.8

Was the assembly installed per Figure 1 with a bypass line with a needle valve and differential gauge between test cock #2 and #3? Yes No

If no, explain: _____

The test system was pressured to _____ psi (_____ kPa)



When the needle valve was opened to show a decreasing differential pressure, at what pressure did the first drop of water come out of the relief valve? _____ psi (_____ kPa)

When the assembly was returned to a static condition after a small amount of water was flowed through the assembly, what was the differential pressure across the first check? _____ psi (_____ kPa)

Repeat the test and record the above data when using supply pressures of:

psi	(kPa)	psid	kPa
20	137.9	_____	_____
30	206.9	_____	_____
40	275.8	_____	_____
50	344.8	_____	_____
60	413.7	_____	_____
70	482.7	_____	_____
80	551.6	_____	_____
90	620.6	_____	_____
100	689.5	_____	_____
110	758.5	_____	_____
120	827.4	_____	_____
130	896.4	_____	_____
140	965.3	_____	_____
150	1034.3	_____	_____
160	1103.2	_____	_____
170	1172.2	_____	_____
180	1241.2	_____	_____
190	1310.1	_____	_____
200	1379.1	_____	_____

At the time of the opening of the relief valve, were all readings 2.0 psi (13.8 kPa) or greater? Yes No

Did the relief valve close drip tight at each pressure segment? Yes No

Was the assembly on test in complete compliance with the criteria of Section 3.8? Yes No

Retest Section 3.10

What was the static pressure differential across the first check for the following line pressures:

psi	(kPa)	psid	kPa
20	137.9	_____	_____
30	206.9	_____	_____
40	275.8	_____	_____
50	344.8	_____	_____
60	413.7	_____	_____
70	482.7	_____	_____



80	551.6	_____	_____
90	620.6	_____	_____
100	689.5	_____	_____
110	758.5	_____	_____
120	827.4	_____	_____
130	896.4	_____	_____
140	965.3	_____	_____
150	1034.3	_____	_____
160	1103.2	_____	_____
170	1172.2	_____	_____
180	1241.2	_____	_____
190	1310.1	_____	_____
200	1379.1	_____	_____

Were these pressure differentials at least 3.0 psi (20.7 kPa) greater than the pressure differential between the inlet line pressure and the zone pressure required to open the relief valve as determined in Section 3.8? Yes No

Retest Section 3.11

Indicate the initial height of water in the sight glass at test cock #3: _____ inches (_____ mm)

Indicate the initial height of water in the sight glass at test cock #4: _____ inches (_____ mm)

What was the final height difference in the water levels between the sight glasses at test cocks #3 and #4? _____ inches (_____ mm)

Retest Section 3.12

Was the assembly installed per Figure 1 with a sight glass installed in test cocks #2 and #3 in the bypass line? Yes No

Indicate the height of water in the sight glass at test cock #2: _____ inches (_____ mm)

When no further fall of water is observed in the sight at test cock #2, indicate the difference in the water levels between sight glasses at test cock #2 and #3: _____ inches (_____ mm)

3.17 continued

Was the assembly on test in complete compliance with the criteria of Section 3.18? Yes No

3.18 Cycle Test

(1) Flow water at 25% of the rated flow (see Table 1)
 What was the flow rate? _____ GPM (_____ L/s)
 What was the supply pressure? _____ psi (_____ kPa)
 The test period was for _____ seconds

(2) What was the static pressure? _____ psi (_____ kPa)
 The test period was for _____ seconds

(3) The pressure was decreased to: _____ psi (_____ kPa)
 The test period was for _____ seconds



- (4) Backpressure was increased to: _____ psi (_____ kPa)
 The test period was for _____ seconds
- (5) Remove backpressure
 What was the supply pressure? _____ psi (_____ kPa)
- (6) Return to atmospheric pressure: _____ psi (_____ kPa)
- (7) Steps (1) through (5) were repeated for _____ cycles.
- (8) Retest assembly to Sections 3.8, 3.10, 3.11 and 3.12.

Retest Section 3.8

Was the assembly installed per Figure 1 with a bypass line with a needle valve and differential gauge between test cock #2 and #3? Yes No

If no, explain: _____
 The test system was pressured to _____ psi (_____ kPa)

When the needle valve was opened to show a decreasing differential pressure, at what pressure did the first drop of water come out of the relief valve? _____ psi (_____ kPa)

When the assembly was returned to a static condition after a small amount of water was flowed through the assembly, what was the differential pressure across the first check? _____ psi (_____ kPa)

Repeat the test and record the above data when using supply pressures of:

psi	(kPa)	psid	kPa
20	137.9	_____	_____
30	206.9	_____	_____
40	275.8	_____	_____
50	344.8	_____	_____
60	413.7	_____	_____
70	482.7	_____	_____
80	551.6	_____	_____
90	620.6	_____	_____
100	689.5	_____	_____
110	758.5	_____	_____
120	827.4	_____	_____
130	896.4	_____	_____
140	965.3	_____	_____
150	1034.3	_____	_____
160	1103.2	_____	_____
170	1172.2	_____	_____
180	1241.2	_____	_____
190	1310.1	_____	_____
200	1379.1	_____	_____



At the time of the opening of the relief valve, were all readings 2.0 psi (13.8 kPa) or greater?

Yes No

Did the relief valve close drip tight at each pressure segment?

Yes No

Was the assembly on test in complete compliance with the criteria of Section 3.8?

Yes No

Retest Section 3.10

What was the static pressure differential across the first check for the following line pressures:

psi	(kPa)	psid	kPa
20	137.9	_____	_____
30	206.9	_____	_____
40	275.8	_____	_____
50	344.8	_____	_____
60	413.7	_____	_____
70	482.7	_____	_____
80	551.6	_____	_____
90	620.6	_____	_____
100	689.5	_____	_____
110	758.5	_____	_____
120	827.4	_____	_____
130	896.4	_____	_____
140	965.3	_____	_____
150	1034.3	_____	_____
160	1103.2	_____	_____
170	1172.2	_____	_____
180	1241.2	_____	_____
190	1310.1	_____	_____
200	1379.1	_____	_____

Were these pressure differentials at least 3.0 psi (20.7 kPa) greater than the pressure differential between the inlet line pressure and the zone pressure required to open the relief valve as determined in Section 3.8?

Yes No

Retest Section 3.11

Indicate the initial height of water in the sight glass at test cock #3: _____ inches (_____ mm)

Indicate the initial height of water in the sight glass at test cock #4: _____ inches (_____ mm)

What was the final height difference in the water levels between the sight glasses at test cocks #3 and #4? _____ inches (_____ mm)

Retest Section 3.12

Was the assembly installed per Figure 1 with a sight glass installed in test cocks #2 and #3 in the bypass line?

Yes No



Indicate the height of water in the sight glass at test cock #2: _____ inches (_____ mm)

When no further fall of water is observed in the sight at test cock #2, indicate the difference in the water levels between sight glasses at test cock #2 and #3: _____ inches (_____ mm)

3.18 continued

(9) Flow water at 50% of the rated flow (see Table 1).

What was the flow rate? _____ GPM (_____ L/s)
 What was the supply pressure? _____ psi (_____ kPa)
 The test period was for _____ seconds

What was the static pressure? _____ psi (_____ kPa)
 The test period was for _____ seconds

The pressure was decreased to: _____ psi (_____ kPa)
 The test period was for _____ seconds

Backpressure was increased to: _____ psi (_____ kPa)
 The test period was for _____ seconds

Remove backpressure
 What was the supply pressure? _____ psi (_____ kPa)

Steps (1) through (5) were repeated for _____ cycles.

(10) Retest assembly to Sections 3.8, 3.10, 3.11 and 3.12.

Retest Section 3.8

Was the assembly installed per Figure 1 with a bypass line with a needle valve and differential gauge between test cock #2 and #3? Yes No

If no, explain: _____

The test system was pressured to _____ psi (_____ kPa)

When the needle valve was opened to show a decreasing differential pressure, at what pressure did the first drop of water come out of the relief valve? _____ psi (_____ kPa)

When the assembly was returned to a static condition after a small amount of water was flowed through the assembly, what was the differential pressure across the first check? _____ psi (_____ kPa)

Repeat the test and record the above data when using supply pressures of:

psi	(kPa)	psid	kPa
20	137.9	_____	_____
30	206.9	_____	_____
40	275.8	_____	_____
50	344.8	_____	_____
60	413.7	_____	_____
70	482.7	_____	_____



80	551.6	_____	_____
90	620.6	_____	_____
100	689.5	_____	_____
110	758.5	_____	_____
120	827.4	_____	_____
130	896.4	_____	_____
140	965.3	_____	_____
150	1034.3	_____	_____
160	1103.2	_____	_____
170	1172.2	_____	_____
180	1241.2	_____	_____
190	1310.1	_____	_____
200	1379.1	_____	_____

At the time of the opening of the relief valve, were all readings 2.0 psi (13.8 kPa) or greater?

Yes No

Did the relief valve close drip tight at each pressure segment?

Yes No

Was the assembly on test in complete compliance with the criteria of Section 3.8?

Yes No

Retest Section 3.10

What was the static pressure differential across the first check for the following line pressures:

psi	(kPa)	psid	kPa
20	137.9	_____	_____
30	206.9	_____	_____
40	275.8	_____	_____
50	344.8	_____	_____
60	413.7	_____	_____
70	482.7	_____	_____
80	551.6	_____	_____
90	620.6	_____	_____
100	689.5	_____	_____
110	758.5	_____	_____
120	827.4	_____	_____
130	896.4	_____	_____
140	965.3	_____	_____
150	1034.3	_____	_____
160	1103.2	_____	_____
170	1172.2	_____	_____
180	1241.2	_____	_____
190	1310.1	_____	_____
200	1379.1	_____	_____



Were these pressure differentials at least 3.0 psi (20.7 kPa) greater than the pressure differential between the inlet line pressure and the zone pressure required to open the relief valve as determined in Section 3.8? Yes No

Retest Section 3.11

Indicate the initial height of water in the sight glass at test cock #3: _____ inches (_____ mm)

Indicate the initial height of water in the sight glass at test cock #4: _____ inches (_____ mm)

What was the final height difference in the water levels between the sight glasses at test cocks #3 and #4? _____ inches (_____ mm)

Retest Section 3.12

Was the assembly installed per Figure 1 with a sight glass installed in test cocks #2 and #3 in the bypass line? Yes No

Indicate the height of water in the sight glass at test cock #2: _____ inches (_____ mm)

When no further fall of water is observed in the sight at test cock #2, indicate the difference in the water levels between sight glasses at test cock #2 and #3: _____ inches (_____ mm)

3.18 continued

Second Check Valve drip Evaluation

(11) With the relief valve open to atmosphere, a back pressure of: _____ psi (_____ kPa) was applied for: _____ minutes
Was there dripping from the vent? Yes No

(12) With the relief valve open to atmosphere, a back pressure of: _____ psi (_____ kPa) was applied for: _____ minutes
Was there dripping from the vent? Yes No

(13) The pressure at the inlet was raised to: _____ psi (_____ kPa)
for: _____ minutes

(14) The pressure at the inlet was raised to: _____ psi (_____ kPa)
for: _____ minutes

(15) Flow water at 75% of the rated flow (See Table 1).
What was the flow rate? _____ GPM (_____ L/s)
What was the supply pressure? _____ psi (_____ kPa)
The test period was for _____ seconds

What was the static pressure? _____ psi (_____ kPa)
The test period was for _____ seconds

The pressure was decreased to: _____ psi (_____ kPa)
The test period was for _____ seconds

Backpressure was increased to: _____ psi (_____ kPa)
The test period was for _____ seconds



Remove backpressure

What was the supply pressure? _____ psi (_____ kPa)

Steps (1) through (5) were repeated for _____ cycles.

(16) Retest assembly to Sections 3.8, 3.10, 3.11 and 3.12..

Retest Section 3.8

Was the assembly installed per Figure 1 with a bypass line with a needle valve and differential gauge between test cock #2 and #3? Yes No

If no, explain: _____
The test system was pressured to _____ psi (_____ kPa)

When the needle valve was opened to show a decreasing differential pressure, at what pressure did the first drop of water come out of the relief valve? _____ psi (_____ kPa)

When the assembly was returned to a static condition after a small amount of water was flowed through the assembly, what was the differential pressure across the first check? _____ psi (_____ kPa)

Repeat the test and record the above data when using supply pressures of:

psi	(kPa)	psid	kPa
20	137.9	_____	_____
30	206.9	_____	_____
40	275.8	_____	_____
50	344.8	_____	_____
60	413.7	_____	_____
70	482.7	_____	_____
80	551.6	_____	_____
90	620.6	_____	_____
100	689.5	_____	_____
110	758.5	_____	_____
120	827.4	_____	_____
130	896.4	_____	_____
140	965.3	_____	_____
150	1034.3	_____	_____
160	1103.2	_____	_____
170	1172.2	_____	_____
180	1241.2	_____	_____
190	1310.1	_____	_____
200	1379.1	_____	_____

At the time of the opening of the relief valve, were all readings 2.0 psi (13.8 kPa) or greater? Yes No

Did the relief valve close drip tight at each pressure segment? Yes No



Was the assembly on test in complete compliance with the criteria of Section 3.8?

Yes No

Retest Section 3.10

What was the static pressure differential across the first check for the following line pressures:

psi	(kPa)	psid	kPa
20	137.9	_____	_____
30	206.9	_____	_____
40	275.8	_____	_____
50	344.8	_____	_____
60	413.7	_____	_____
70	482.7	_____	_____
80	551.6	_____	_____
90	620.6	_____	_____
100	689.5	_____	_____
110	758.5	_____	_____
120	827.4	_____	_____
130	896.4	_____	_____
140	965.3	_____	_____
150	1034.3	_____	_____
160	1103.2	_____	_____
170	1172.2	_____	_____
180	1241.2	_____	_____
190	1310.1	_____	_____
200	1379.1	_____	_____

Were these pressure differentials at least 3.0 psi (20.7 kPa) greater than the pressure differential between the inlet line pressure and the zone pressure required to open the relief valve as determined in Section 3.8?

Yes No

Retest Section 3.11

Indicate the initial height of water in the sight glass at test cock #3: _____ inches (_____ mm)

Indicate the initial height of water in the sight glass at test cock #4: _____ inches (_____ mm)

What was the final height difference in the water levels between the sight glasses at test cocks #3 and #4? _____ inches (_____ mm)

Retest Section 3.12

Was the assembly installed per Figure 1 with a sight glass installed in test cocks #2 and #3 in the bypass line?

Yes No

Indicate the height of water in the sight glass at test cock #2: _____ inches (_____ mm)

When no further fall of water is observed in the sight at test cock #2, indicate the difference in the water levels between sight glasses at test cock #2 and #3: _____ inches (_____ mm)



3.18 continued

(17) Flow water at 100% of the rated flow (See Table 1).

What was the flow rate? _____ GPM (_____ L/s)
What was the supply pressure? _____ psi (_____ kPa)
The test period was for _____ seconds

What was the static pressure? _____ psi (_____ kPa)
The test period was for _____ seconds

The pressure was decreased to: _____ psi (_____ kPa)
The test period was for _____ seconds

Backpressure was increased to: _____ psi (_____ kPa)
The test period was for _____ seconds

Remove backpressure
What was the supply pressure? _____ psi (_____ kPa)

Steps (1) through (5) were repeated for _____ cycles.

(18) Retest assembly to Sections 3.8, 3.10, 3.11, 3.12

Retest Section 3.8

Was the assembly installed per Figure 1 with a bypass line with a needle valve and differential gauge between test cock #2 and #3? Yes No

If no, explain: _____
The test system was pressured to _____ psi (_____ kPa)

When the needle valve was opened to show a decreasing differential pressure, at what pressure did the first drop of water come out of the relief valve? _____ psi (_____ kPa)

When the assembly was returned to a static condition after a small amount of water was flowed through the assembly, what was the differential pressure across the first check? _____ psi (_____ kPa)

Repeat the test and record the above data when using supply pressures of:

psi	(kPa)	psid	kPa
20	137.9	_____	_____
30	206.9	_____	_____
40	275.8	_____	_____
50	344.8	_____	_____
60	413.7	_____	_____
70	482.7	_____	_____
80	551.6	_____	_____
90	620.6	_____	_____
100	689.5	_____	_____
110	758.5	_____	_____
120	827.4	_____	_____



130	896.4	_____	_____
140	965.3	_____	_____
150	1034.3	_____	_____
160	1103.2	_____	_____
170	1172.2	_____	_____
180	1241.2	_____	_____
190	1310.1	_____	_____
200	1379.1	_____	_____

At the time of the opening of the relief valve, were all readings 2.0 psi (13.8 kPa) or greater?

Yes No

Did the relief valve close drip tight at each pressure segment?

Yes No

Was the assembly on test in complete compliance with the criteria of Section 3.8?

Yes No

Retest Section 3.10

What was the static pressure differential across the first check for the following line pressures:

psi	(kPa)	psid	kPa
20	137.9	_____	_____
30	206.9	_____	_____
40	275.8	_____	_____
50	344.8	_____	_____
60	413.7	_____	_____
70	482.7	_____	_____
80	551.6	_____	_____
90	620.6	_____	_____
100	689.5	_____	_____
110	758.5	_____	_____
120	827.4	_____	_____
130	896.4	_____	_____
140	965.3	_____	_____
150	1034.3	_____	_____
160	1103.2	_____	_____
170	1172.2	_____	_____
180	1241.2	_____	_____
190	1310.1	_____	_____
200	1379.1	_____	_____

Were these pressure differentials at least 3.0 psi (20.7 kPa) greater than the pressure differential between the inlet line pressure and the zone pressure required to open the relief valve as determined in Section 3.8?

Yes No



Retest Section 3.11

Indicate the initial height of water in the sight glass at test cock #3: _____ inches (_____ mm)

Indicate the initial height of water in the sight glass at test cock #4: _____ inches (_____ mm)

What was the final height difference in the water levels between the sight glasses at test cocks #3 and #4? _____ inches (_____ mm)

Retest Section 3.12

Was the assembly installed per Figure 1 with a sight glass installed in test cocks #2 and #3 in the bypass line? Yes No

Indicate the height of water in the sight glass at test cock #2: _____ inches (_____ mm)

When no further fall of water is observed in the sight at test cock #2, indicate the difference in the water levels between sight glasses at test cock #2 and #3: _____ inches (_____ mm)

3.18 continued

Was the USC FCCC & HR Life Cycle test protocol used for the cycle test? Yes No
If yes, attach the test results.

Was the assembly on test in complete compliance with the criteria of Section 3.18? Yes No

3.19 Body Strength Test

What was the pressure used for this test? _____ psi (_____ kPa)
The pressure was held for _____ minutes

Was there any structural failure that would cause leakage? Yes No Questionable
If questionable, explain: _____

3.20 Seat Adhesion Test

Did the adhesion test meet all of the requirements of Section 18 of the UL Standard 312? Yes No Questionable

If questionable, explain: _____
Attach those test results.

3.21 High Velocity Test

What was the flow velocity used for this test? _____ ft/sec (_____ m/sec)
This velocity was maintained for _____ minutes

Was there any damage or permanent deformation to any of the internal components of the assembly? Yes No

Did any portion of the assembly become dislodged or restrict flow during this velocity test? Yes No

Was the assembly (or assemblies) used for testing of Sections 3.1 through 3.22 in complete compliance with the criteria of this standard? Yes No



SECTION IV

4.0 Detailed Results

4.1 Materials

Did the manufacturer provide evidence that the materials make-up of the device has been used successfully in similar applications for at least one (1) year? Yes No

4.1.1 Materials in Contact with Water

Did any solder and fluxes in contact with the potable water supply exceed 0.2% lead content? Yes No Questionable

If questionable, explain: _____

4.1.2 Elastomers and Polymers

Did all of the elastomers and polymers in contact with the water comply with the requirements of the U.S. Code of Federal Regulations (CFR) Title 21, Section 177? Yes No Questionable

If questionable, explain: _____

4.1.3 Did all ferrous cast parts conform to ASTM A126 for gray iron or ASTM A536 Grade 65-45-12 for ductile iron? Yes No Questionable

If questionable, explain: _____

4.1.4 Were all ferrous cast parts in contact with the water flowing through the assembly protected against corrosion by epoxy coating or other equivalent methods? Yes No Questionable

If questionable, explain: _____

4.1.5 Were all stainless steel components in contact with water of Series 300 s/s? Yes No Questionable

If questionable, explain: _____

4.1.6 Were all non-ferrous wetted parts of a corrosion resistance of at least equal to an alloy of 79% copper? Yes No Questionable

If questionable, explain: _____

4.1.7 Were all internal non-cast parts of a corrosion resistance of at least equal to an alloy of 79% copper? Yes No Questionable

If questionable, explain: _____

4.1.8 Were all springs in contact with the water flowing through the assembly of a corrosion resistance of at least equal to stainless steel series 300? Yes No Questionable

If questionable, explain: _____

4.1.9 Were all flexible non-metallic parts of a design to withstand all the criteria of this standard without change in their physical characteristics? Yes No Questionable

If questionable, explain: _____

4.1.10 Were check or relief valve seats of a metal to metal seating? Yes No Questionable

If questionable, explain: _____

Identify seating material:

#1 Check: _____

#2 Check: _____

Relief Valve: _____



4.1.11 Were the seat rings of a corrosion resistance of at least equal to an alloy of 79% copper? Yes No Questionable

If questionable, explain: _____

4.1.12 Were the test cocks of a corrosion resistance of at least equal to an alloy of 79% copper. Yes No Questionable

If questionable, explain: _____

4.1.13 Do all pipe flanges conform to ASME B16.24 for bronze flanges and ASTM A126 for cast iron flanges? Yes No Questionable

If questionable, explain: _____

4.1.14 Do all pipe threads conform to ASME B1.20.1 for taper pipe threads and ASME B1.20.3 for dryseal? Yes No Questionable

If questionable, explain: _____

4.1.15 Do inlet and outlet grooved connections comply with AWWA C606? Yes No Questionable

If questionable, explain: _____

4.2 Marking Instructions

4.2.1 Marking of Devices

Identify and list the markings found on the test assembly:

- (a) Manufacturer's name or trademark: _____
- (b) Type (RPDA or RPDA-II): _____
- (c) Model number of the assembly: _____
- (d) Model number of the bypass check or bypass assembly: _____
- (e) Maximum working pressure: _____
- (f) Maximum working temperature: _____
- (g) Serial number consistent with the manufacturer's standard practice: _____
- (h) Nominal valve size: _____
- (i) The direction of water flow: _____
- (j) Each shut-off valve shall be marked with the manufacturer's name or trademark and model number: _____

Was marking of the RPDA Bypass Assembly per ASSE 1013? Yes No

4.2.2 Marking of RPDA Bypass Assembly

Identify and list the markings found on the RPDA-II Bypass check:

- (a) Name of manufacturer or trademark: _____
- (b) Model designation of assembly: _____
- (c) Maximum working pressure: _____
- (d) Maximum working temperature: _____
- (e) Serial number consistent with the manufacturer's standard practice: _____
- (f) Nominal valve size: _____
- (g) The direction of water flow: _____
- (h) Each shut-off valve shall be marked with the manufacturer's name or trademark and model number: _____

4.2.3 Marking of RPDA-II Bypass Check Valve

- (a) Name of manufacturer or trademark: _____
- (b) Model designation of the assembly: _____



- (c) Serial number consistent with the manufacturer's standard practice: _____
- (d) Nominal size: _____
- (e) The direction of water flow: _____
- (f) Each shut-off valve shall be marked with the manufacturer's name or trademark and model number: _____

4.2.4 Describe how these markings were made: _____

4.3 Installation and Maintenance Instructions

4.3.1 Were instructions for installation submitted with the device? Yes No Questionable
If questionable, explain: _____

4.3.2 Did the installation instructions indicate the tested and approved installation orientation of the assembly? Yes No Questionable
If questionable, explain: _____

4.3.3 Was the assembly capable of being maintained or repaired while in-line? Yes No Questionable
If questionable, explain: _____

4.3.4 Were field testing instructions furnished? Yes No Questionable
If questionable, explain: _____

4.3.5 Are Tools required to perform field service of the assembly shall be readily commercially available? Yes No Questionable
If questionable, explain: _____



LISTED LABORATORY: _____

ADDRESS: _____

PHONE: _____

FAX _____

TEST ENGINEER(S): _____

If applicable:

OUTSOURCED LABORATORY: _____

ADDRESS: _____

PHONE: _____

FAX: _____

TEST ENGINEER(S): _____

Scope of outsourced testing: _____

We certify that the evaluations are based on our best judgments and that the test data recorded is an accurate record of the performance of the device on test.

Signature of the official of the listed laboratory: _____

Signature

Title of the official: _____ Date: _____